

105-115 Pane Rd (Pane Rd Complex) - 2025-12-08

Generated: 2025-12-09 06:08:08

Date: 2025-12-08

Total Hours Worked: 29.62h

Total Entries: 9

Job Details & Work Completed

Install 30 Linear Feet of curb.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Nate Loveall	Paving	12:00 PM	3:14 PM	3.23h
Alex Anglace	Paving	12:00 PM	3:38 PM	3.63h
Timothy Genovese	Paving	12:00 PM	3:00 PM	3.00h
Stephen Calway	Paving	12:00 PM	3:30 PM	3.50h
Danny Lozada	Paving	12:00 PM	3:15 PM	3.25h
Ben Olmo	Paving	12:00 PM	3:15 PM	3.25h
Carl Robinson	Paving	12:00 PM	3:15 PM	3.25h
John Burke	Paving	12:00 PM	3:15 PM	3.25h
Nick D'Amico	Paving	12:00 PM	3:15 PM	3.25h

Time Log Details

Alex Anglace

Paving (12:00 PM - 3:38 PM): Install 30 Linear Feet of curb

Ben Olmo

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Carl Robinson

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Danny Lozada

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

John Burke

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Nate Loveall

Paving (12:00 PM - 3:14 PM): Install 30 Linear Feet of curb

Nick D'Amico

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Stephen Calway

Paving (12:00 PM - 3:30 PM): Install 30 Linear Feet of curb

Timothy Genovese

Paving (12:00 PM - 3:00 PM): Install 30 Linear Feet of curb

Report Generated: 2025-12-09 06:08:08