

150 Rock Hole Ln (Denorfia) - 2025-12-04

Generated: 2025-12-05 06:51:28

Date: 2025-12-04

Total Hours Worked: 26.07h

Total Entries: 3

Machine Hours Summary

Machine	Total Hours
Hitachi	6.00h
sg backhoe	3.00h
D-5 hi-track dozer	1.50h

Job Details and Work Completed

Hang insulation on inside of frost wall, back fill in lifts on inside wall, backfill half of basement floor with fill over frost, backfill half of garage in lifts, clean up site. Hitachi-6 hrs/sg backhoe-3 hrs/D-5 hi-track dozer-1.5 hrs

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Troy Lindsay	Sitework	6:30 AM	3:15 PM	8.75h
Benjamin Paxton	Sitework	6:30 AM	3:02 PM	8.53h
Brandan Thomas	Sitework	6:15 AM	3:02 PM	8.78h

Time Log Details**Benjamin Paxton****Sitework** (6:30 AM - 3:02 PM): *No description***Brandan Thomas****Sitework** (6:15 AM - 3:02 PM): *No description***Troy Lindsay**

Sitework (6:30 AM - 3:15 PM): Hang insulation on inside of frost wall, back fill in lifts on inside wall, backfill half of basement floor with fill over frost, backfill half of garage in lifts, clean up site. Hitachi-6 hrs/sg backhoe-3 hrs/D-5 hi-track dozer-1.5 hrs

Machine Hours

Employee	Activity	Start Time	Stop Time	Machine Hours	Equipment
Troy Lindsay	Sitework	6:30 AM	3:15 PM	—	track dozer, sg backhoe

Report Generated: 2025-12-05 06:51:28