

154 Rock Hole Ln (Denorfia) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 15.03h

Total Entries: 2

Machine Hours Summary

Machine	Total Hours
Hitachi	4.80h
JD 310 backhoe	4.00h
D5 high track	1.00h

Job Details & Work Completed

Used hitachi to dig electrical lines to connect to house also dug to connect water to house electric was inspected and sanded and backfilled water line was connected pressurized and tested for leaks sanded taped and backfilled backhoe started dig for water in tight places near box and building d5 high track cleaned everything after backfill. Hitachi starting hours 8703.9 ending with 8707.7 total of 4.8 hours. D5 high track starting hours 1090 ending hours 1091 used for 1 hour. JD 310 backhoe no hours working used for 4 hours.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Brandan Thomas	Sitework	7:00 AM	2:31 PM	7.52h
Benjamin Paxton	Sitework	7:00 AM	2:31 PM	7.52h

Time Log Details

Benjamin Paxton

Sitework (7:00 AM - 2:31 PM): *No description*

Brandan Thomas

Sitework (7:00 AM - 2:31 PM): Used hitachi to dig electrical lines to connect to house also dug to connect water to house electric was inspected and sanded and backfilled water line was connected pressurized and tested for leaks sanded taped and backfilled backhoe started dig for water in tight places near box and building d5 high track cleaned everything after backfill. Hitachi starting hours 8703.9 ending with 8707.7 total of 4.8 hours. D5 high track starting hours 1090 ending hours 1091 used for 1 hour. JD 310 backhoe no hours working used for 4 hours.

Report Generated: 2025-12-10 05:34:16