

105-115 Pane Rd (Pane Rd Complex) - 2025-12-08

Generated: 2025-12-09 06:08:08

Date: 2025-12-08

Total Hours Worked: 29.62h

Total Entries: 9

Job Details & Work Completed

Install 30 Linear Feet of curb.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Nate Loveall	Paving	12:00 PM	3:14 PM	3.23h
Alex Anglace	Paving	12:00 PM	3:38 PM	3.63h
Timothy Genovese	Paving	12:00 PM	3:00 PM	3.00h
Stephen Calway	Paving	12:00 PM	3:30 PM	3.50h
Danny Lozada	Paving	12:00 PM	3:15 PM	3.25h
Ben Olmo	Paving	12:00 PM	3:15 PM	3.25h
Carl Robinson	Paving	12:00 PM	3:15 PM	3.25h
John Burke	Paving	12:00 PM	3:15 PM	3.25h
Nick D'Amico	Paving	12:00 PM	3:15 PM	3.25h

Time Log Details

Alex Anglace

Paving (12:00 PM - 3:38 PM): Install 30 Linear Feet of curb

Ben Olmo

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Carl Robinson

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Danny Lozada

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

John Burke

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Nate Loveall

Paving (12:00 PM - 3:14 PM): Install 30 Linear Feet of curb

Nick D'Amico

Paving (12:00 PM - 3:15 PM): Install 30 Linear Feet of curb

Stephen Calway

Paving (12:00 PM - 3:30 PM): Install 30 Linear Feet of curb

Timothy Genovese

Paving (12:00 PM - 3:00 PM): Install 30 Linear Feet of curb

Report Generated: 2025-12-09 06:08:08

105 Redstone Hill Road (CMI Specialty) (Damato) - 2025-12-08

Generated: 2025-12-09 06:08:08

Date: 2025-12-08

Total Hours Worked: 51.05h

Total Entries: 10

Machine Hours Summary

Machine	Total Hours
Weiler 385c paver	3.50h
Cat 8 ton roller	3.50h

Job Details & Work Completed

Pave Parking Lot with Class 1 Asphalt. Weiler 385c paver 3.5 hours. Cat 8 ton roller 3.5 hours.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Alex Anglace	Paving	7:49 AM	12:00 PM	4.18h
Nate Loveall	Paving	7:37 AM	12:00 PM	4.38h
Timothy Genovese	Paving	7:30 AM	12:00 PM	4.50h
Stephen Calway	Paving	7:30 AM	12:00 PM	4.50h
Bill Rivera	Paving	7:15 AM	4:29 PM	9.23h
Danny Lozada	Paving	7:15 AM	12:00 PM	4.75h
Ben Olmo	Paving	7:15 AM	12:00 PM	4.75h
Carl Robinson	Paving	7:15 AM	12:00 PM	4.75h
John Burke	Paving	7:00 AM	12:00 PM	5.00h
Nick D'Amico	Paving	7:00 AM	12:00 PM	5.00h

Time Log Details**Alex Anglace**

Paving (7:49 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

Ben Olmo

Paving (7:15 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

Bill Rivera

Paving (7:15 AM - 4:29 PM): *No description*

Carl Robinson

Paving (7:15 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

Danny Lozada

Paving (7:15 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

John Burke

Paving (7:00 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

Nate Loveall

Paving (7:37 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

Nick D'Amico

Paving (7:00 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt. Weiler 385c paver 3.5 hours. Cat 8 ton roller 3.5 hours.

Stephen Calway

Paving (7:30 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

Timothy Genovese

Paving (7:30 AM - 12:00 PM): Pave Parking Lot with Class 1 Asphalt

Report Generated: 2025-12-09 06:08:08

150 Rock Hole Ln (Denorfia) - 2025-12-08

Generated: 2025-12-09 06:08:08
Date: 2025-12-08
Total Hours Worked: 7.27h
Total Entries: 1

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Colby Sanden	Sitework	7:00 AM	2:16 PM	7.27h

Time Log Details

Colby Sanden
Sitework (7:00 AM - 2:16 PM): *No description*
Report Generated: 2025-12-09 06:08:08

154 Rock Hole Ln (Denorfia) - 2025-12-08

Generated: 2025-12-09 06:08:08

Date: 2025-12-08

Total Hours Worked: 23.43h

Total Entries: 5

Machine Hours Summary

Machine	Total Hours
Hitachi shovel	5.00h
Old backhoe	3.00h
Volvo accucut	1.00h

Job Details & Work Completed

Marked out all 4 corners for house dig started painting lines paint froze. Dug, installed and backfill 38' of sewer line. Used 40' of sdr35 6" pipe. Dug to locate electrical laterals. Clean up. Hitachi shovel 8698 to 8703. Sewer, 3 hrs old backhoe, 1 hr. Volvo accucut moved cages!

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Brandan Thomas	Sitework	12:35 PM	2:15 PM	1.67h
Joshua	Sitework	12:30 PM	2:15 PM	1.75h
Troy Lindsay	Sitework	7:00 AM	2:15 PM	7.25h
Benjamin Paxton	Sitework	7:00 AM	2:16 PM	7.27h
Randall Wuchert	Sitework	7:00 AM	12:30 PM	5.50h

Time Log Details

Benjamin Paxton

Sitework (7:00 AM - 2:16 PM): *No description*

Brandan Thomas

Sitework (12:35 PM - 2:15 PM): Marked out all 4 corners for house dig started painting lines paint froze

Joshua

Sitework (12:30 PM - 2:15 PM): 12/8 no break

Randall Wuchert

Sitework (7:00 AM - 12:30 PM): Sewer, 3 hrs old backhoe, 1 hr. Volvo accucut moved cages!

Troy Lindsay

Sitework (7:00 AM - 2:15 PM): Dug, installed and backfill 38' of sewer line. Used 40' of sdr35 6" pipe. Dug to locate electrical laterals. Clean up. Hitachi shovel 8698 to 8703

Report Generated: 2025-12-09 06:08:08

305 New Britain Ave (Calito Group LLC) - 2025-12-08

Generated: 2025-12-09 06:08:08

Date: 2025-12-08

Total Hours Worked: 11.35h

Total Entries: 2

Machine Hours Summary

Machine	Total Hours
308	3.50h

Job Details & Work Completed

Grabbing the 308 from southington and going to new Britain ave to do test pits used 308 for 3.5 hours and dig 9 test holes for Damico.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Joshua	Sitework	7:00 AM	12:30 PM	5.50h
Brandan Thomas	Sitework	6:45 AM	12:36 PM	5.85h

Time Log Details

Brandan Thomas

Sitework (6:45 AM - 12:36 PM): Grabbing the 308 from southington and going to new Britain ave to do test pits used 308 for 3.5 hours and dig 9 test holes for Damico

Joshua

Sitework (7:00 AM - 12:30 PM): 12/8 no break

Report Generated: 2025-12-09 06:08:08