

7 Michael Dr (Susco Building Group) - 2025-12-03

Generated: 2025-12-04 05:16:31

Date: 2025-12-03

Total Hours Worked: 28.02h

Total Entries: 4

Job Details and Work Completed

- Dug electric trench. Dug to locate communication line sand bottom of electrical trench clean up driveway
 - Electrical
 - Electric
-

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Troy Lindsay	Sitework	6:30 AM	2:00 PM	7.50h
Colby Sanden	Sitework	6:30 AM	1:00 PM	6.50h
Joshua	Sitework	6:30 AM	1:01 PM	6.52h
Randall Wuchert	Sitework	6:30 AM	2:00 PM	7.50h

Time Log Details

Colby Sanden

Sitework (6:30 AM - 1:00 PM): Electrical

Joshua

Sitework (6:30 AM - 1:01 PM): *No description*

Randall Wuchert

Sitework (6:30 AM - 2:00 PM): Electric

Troy Lindsay

Sitework (6:30 AM - 2:00 PM): Dug electric trench. Dug to locate communication line sand bottom of electrical trench clean up driveway

Report Generated: 2025-12-04 05:16:31