

1 Depot Hill Road Enfield (Yankee Kenworth) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 35.65h

Total Entries: 8

Machine Hours Summary

Machine	Total Hours
Bomag asphalt roller	1.50h

Job Details & Work Completed

Pot Hole patching in Parking Lot of Yankee Kenworth. Parking lot rolled and compacted. Bomag asphalt roller 1.5 hours.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Nate Loveall	Paving	8:00 AM	7:00 PM	11.00h
John Burke	Paving	8:00 AM	11:00 AM	3.78h
Timothy Genovese	Paving	7:00 AM	11:00 AM	4.00h
Alex Anglace	Paving	7:00 AM	11:00 AM	4.00h
Nick D'Amico	Paving	6:53 AM	11:00 AM	4.12h
Bill Rivera	Paving	6:45 AM	11:00 AM	4.25h
Carl Robinson	Paving	6:30 AM	11:00 AM	4.50h

Time Log Details**Alex Anglace**

Paving (7:00 AM - 11:00 AM): *No description*

Bill Rivera

Paving (6:45 AM - 11:00 AM): *No description*

Carl Robinson

Paving (6:30 AM - 11:00 AM): *No description*

John Burke

Paving (8:00 AM - 11:00 AM): Pot Hole Patching Parking lot rolled and compacted

Paving (8:00 AM - 8:47 AM): Pot Hole patching in Parking Lot of Yankee Kenworth

Nate Loveall

Paving (8:00 AM - 7:00 PM): *No description*

Nick D'Amico

Paving (6:53 AM - 11:00 AM): Bomag asphalt roller 1.5 hours

Timothy Genovese

Paving (7:00 AM - 11:00 AM): *No description*

Report Generated: 2025-12-10 05:34:16

150 Rock Hole Ln (Denorfia) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 7.50h

Total Entries: 1

Machine Hours Summary

Machine	Total Hours
D5 high track	0.50h

Job Details & Work Completed

Electrical and water line. 30 min- high track D5.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Colby Sanden	Sitework	7:00 AM	2:30 PM	7.50h

Time Log Details

Colby Sanden

Sitework (7:00 AM - 2:30 PM): Electrical and water line 30 min- high track D5

Report Generated: 2025-12-10 05:34:16

154 Rock Hole Ln (Denorfia) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 15.03h

Total Entries: 2

Machine Hours Summary

Machine	Total Hours
Hitachi	4.80h
JD 310 backhoe	4.00h
D5 high track	1.00h

Job Details & Work Completed

Used hitachi to dig electrical lines to connect to house also dug to connect water to house electric was inspected and sanded and backfilled water line was connected pressurized and tested for leaks sanded taped and backfilled backhoe started dig for water in tight places near box and building d5 high track cleaned everything after backfill. Hitachi starting hours 8703.9 ending with 8707.7 total of 4.8 hours. D5 high track starting hours 1090 ending hours 1091 used for 1 hour. JD 310 backhoe no hours working used for 4 hours.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Brandan Thomas	Sitework	7:00 AM	2:31 PM	7.52h
Benjamin Paxton	Sitework	7:00 AM	2:31 PM	7.52h

Time Log Details

Benjamin Paxton

Sitework (7:00 AM - 2:31 PM): *No description*

Brandan Thomas

Sitework (7:00 AM - 2:31 PM): Used hitachi to dig electrical lines to connect to house also dug to connect water to house electric was inspected and sanded and backfilled water line was connected pressurized and tested for leaks sanded taped and backfilled backhoe started dig for water in tight places near box and building d5 high track cleaned everything after backfill. Hitachi starting hours 8703.9 ending with 8707.7 total of 4.8 hours. D5 high track starting hours 1090 ending hours 1091 used for 1 hour. JD 310 backhoe no hours working used for 4 hours.

Report Generated: 2025-12-10 05:34:16

7 Michael Dr (Susco Building Group) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 26.27h

Total Entries: 3

Job Details & Work Completed

Sand and backfill approximately 40' long electrical trench. Start sub grading back yard and load Gary from American Truck with 8 lds of fill and haul to Willow Material Haul in 1 ld of sand from Willow Material. Clean up. Electrical,outlawed materials.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Troy Lindsay	Sitework	7:00 AM	4:15 PM	9.25h
Randall Wuchert	Sitework	7:00 AM	4:00 PM	9.00h
Joshua	Sitework	7:00 AM	3:01 PM	8.02h

Time Log Details

Joshua

Sitework (7:00 AM - 3:01 PM): *No description*

Randall Wuchert

Sitework (7:00 AM - 4:00 PM): Electrical,outlawed materials

Troy Lindsay

Sitework (7:00 AM - 4:15 PM): Sand and backfill approximately 40' long electrical trench. Start sub grading back yard and load Gary from American

Truck with 8 lds of fill and haul to Willow Material Haul in 1 ld of sand from Willow Material. Clean up.

Report Generated: 2025-12-10 05:34:16

Cambridge Crossing (Silvin Homes) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 9.50h

Total Entries: 2

Job Details & Work Completed

Grading Roadway add process as needed rolled and compacted.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Nate Loveall	Paving	7:02 AM	3:02 PM	8.00h
John Burke	Paving	6:30 AM	8:00 AM	1.50h

Time Log Details

John Burke

Paving (6:30 AM - 8:00 AM): Grading Roadway add process as needed rolled and compacted

Nate Loveall

Paving (7:02 AM - 3:02 PM): *No description*

Report Generated: 2025-12-10 05:34:16

Office Work (D'Amico Construction) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 1.00h

Total Entries: 1

Job Details & Work Completed

Started setting up fleet tool for trucks to access api key.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Brandan Thomas	Office	5:30 AM	6:30 AM	1.00h

Time Log Details

Brandan Thomas

Office (5:30 AM - 6:30 AM): Started setting up fleet tool for trucks to access api key

Report Generated: 2025-12-10 05:34:16

Pondview Patches (Suite 960, LLC) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 39.17h

Total Entries: 7

Machine Hours Summary

Machine	Total Hours
AD 120	6.00h
310 SL	3.00h
Bomag asphalt roller	2.00h

Job Details & Work Completed

Pot Hole Patching. 310 SL 3 hours. Bomag asphalt roller 2 hours. AD 120 starting hours 2440 ending hours 2446 (6 hours).

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Nate Loveall	Paving	11:00 PM	2:00 AM	3.00h
Nick D'Amico	Paving	11:00 AM	3:00 PM	4.00h
Carl Robinson	Paving	11:00 AM	3:15 AM	16.25h
Bill Rivera	Paving	11:00 AM	3:06 PM	4.10h
John Burke	Paving	11:00 AM	3:00 PM	4.00h
Alex Anglace	Paving	11:00 AM	3:04 PM	4.07h
Timothy Genovese	Paving	11:00 AM	2:45 PM	3.75h

Time Log Details**Alex Anglace**

Paving (11:00 AM - 3:04 PM): *No description*

Bill Rivera

Paving (11:00 AM - 3:06 PM): *No description*

Carl Robinson

Paving (11:00 AM - 3:15 AM): AD 120 starting hours 2440 ending hours 2446 (6 hours).

John Burke

Paving (11:00 AM - 3:00 PM): Pot Hole Patching

Nate Loveall

Paving (11:00 PM - 2:00 AM): *No description*

Nick D'Amico

Paving (11:00 AM - 3:00 PM): 310 SL 3 hours. Bomag asphalt roller 2 hours.

Timothy Genovese

Paving (11:00 AM - 2:45 PM): *No description*

Report Generated: 2025-12-10 05:34:16

Steve's Special Trucking (Damato) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 16.75h

Total Entries: 2

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Danny Lozada	Trucking	7:05 AM	3:50 PM	8.75h
Stephen Calway	Sitework	7:00 AM	3:00 PM	8.00h

Time Log Details

Danny Lozada

Trucking (7:05 AM - 3:50 PM): *No description*

Stephen Calway

Sitework (7:00 AM - 3:00 PM): *No description*

Report Generated: 2025-12-10 05:34:16