

154 Rock Hole Ln (Denorfia) - 2025-12-08

Generated: 2025-12-09 06:08:08

Date: 2025-12-08

Total Hours Worked: 23.43h

Total Entries: 5

Machine Hours Summary

Machine	Total Hours
Hitachi shovel	5.00h
Old backhoe	3.00h
Volvo accucut	1.00h

Job Details & Work Completed

Marked out all 4 corners for house dig started painting lines paint froze. Dug, installed and backfill 38' of sewer line. Used 40' of sdr35 6" pipe. Dug to locate electrical laterals. Clean up. Hitachi shovel 8698 to 8703. Sewer, 3 hrs old backhoe, 1 hr. Volvo accucut moved cages!

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Brandan Thomas	Sitework	12:35 PM	2:15 PM	1.67h
Joshua	Sitework	12:30 PM	2:15 PM	1.75h
Troy Lindsay	Sitework	7:00 AM	2:15 PM	7.25h
Benjamin Paxton	Sitework	7:00 AM	2:16 PM	7.27h
Randall Wuchert	Sitework	7:00 AM	12:30 PM	5.50h

Time Log Details

Benjamin Paxton

Sitework (7:00 AM - 2:16 PM): *No description*

Brandan Thomas

Sitework (12:35 PM - 2:15 PM): Marked out all 4 corners for house dig started painting lines paint froze

Joshua

Sitework (12:30 PM - 2:15 PM): 12/8 no break

Randall Wuchert

Sitework (7:00 AM - 12:30 PM): Sewer, 3 hrs old backhoe, 1 hr. Volvo accucut moved cages!

Troy Lindsay

Sitework (7:00 AM - 2:15 PM): Dug, installed and backfill 38' of sewer line. Used 40' of sdr35 6" pipe. Dug to locate electrical laterals. Clean up. Hitachi shovel 8698 to 8703

Report Generated: 2025-12-09 06:08:08