

7 Michael Dr (Susco Building Group) - 2025-12-03

Generated: 2025-12-04 05:16:31

Date: 2025-12-03

Total Hours Worked: 28.02h

Total Entries: 4

Job Details and Work Completed

- Dug electric trench. Dug to locate communication line sand bottom of electrical trench clean up driveway
 - Electrical
 - Electric
-

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Troy Lindsay	Sitework	6:30 AM	2:00 PM	7.50h
Colby Sanden	Sitework	6:30 AM	1:00 PM	6.50h
Joshua	Sitework	6:30 AM	1:01 PM	6.52h
Randall Wuchert	Sitework	6:30 AM	2:00 PM	7.50h

Time Log Details

Colby Sanden

Sitework (6:30 AM - 1:00 PM): Electrical

Joshua

Sitework (6:30 AM - 1:01 PM): *No description*

Randall Wuchert

Sitework (6:30 AM - 2:00 PM): Electric

Troy Lindsay

Sitework (6:30 AM - 2:00 PM): Dug electric trench. Dug to locate communication line sand bottom of electrical trench clean up driveway

Report Generated: 2025-12-04 05:16:31

Bristol Water Patches (Damato) - 2025-12-03

Generated: 2025-12-04 05:16:31

Date: 2025-12-03

Total Hours Worked: 83.63h

Total Entries: 9

Job Details and Work Completed

- 2435 to 2437 ad 120
 - Dig out and pave 4 Patches on South Street in Bristol
-

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Ben Olmo	Trucking	7:00 AM	4:26 PM	9.43h
Timothy Genovese	Paving	7:00 AM	4:10 PM	9.17h
Stephen Calway	Paving	7:00 AM	3:05 PM	8.08h
Alex Anglace	Paving	7:00 AM	4:19 PM	9.32h
Nate Loveall	Paving	7:00 AM	4:11 PM	9.18h
Carl Robinson	Paving	6:45 AM	4:20 PM	9.58h
Bill Rivera	Paving	6:45 AM	4:12 PM	9.45h
Danny Lozada	Paving	6:45 AM	4:10 PM	9.42h
John Burke	Paving	6:15 AM	4:15 PM	10.00h

Time Log Details**Alex Anglace**

Paving (7:00 AM - 4:19 PM): *No description*

Ben Olmo

Trucking (7:00 AM - 4:26 PM): *No description*

Bill Rivera

Paving (6:45 AM - 4:12 PM): *No description*

Carl Robinson

Paving (6:45 AM - 4:20 PM): 2435 to 2437 ad 120

Danny Lozada

Paving (6:45 AM - 4:10 PM): *No description*

John Burke

Paving (6:15 AM - 4:15 PM): Dig out and pave 4 Patches on South Street in Bristol

Nate Loveall

Paving (7:00 AM - 4:11 PM): *No description*

Stephen Calway

Paving (7:00 AM - 3:05 PM): *No description*

Timothy Genovese

Paving (7:00 AM - 4:10 PM): *No description*

Report Generated: 2025-12-04 05:16:31

Turnberry Estates Watertown (WW Manchester) - 2025-12-03

Generated: 2025-12-04 05:16:31

Date: 2025-12-03

Total Hours Worked: 17.25h

Total Entries: 2

Machine Hours Summary

Machine	Total Hours
JD loader	4.00h
Mini 50	3.00h

Job Details and Work Completed

I used JD loader for 2 hours

Used mini and JD loader to dig out unsuitable material first 5 feet of sidewalks by main road

Sawcut 100 feet of asphalt for driveway of lot 9 to make driveway 18feet from over paving of binder road was too wide

Started staking out ADS ramp by main road and mailbox kiosk by first turnaround

JD loader- 17 338 starting hours ending hours 17 340 total of two hours used

Mini 50-6287 starting hours ending hours 6293 total of threehours of use today

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Benjamin Paxton	Sitework	6:30 AM	3:00 PM	8.50h
Brandan Thomas	Sitework	6:15 AM	3:00 PM	8.75h

Time Log Details**Benjamin Paxton**

Sitework (6:30 AM - 3:00 PM): I used JD loader for 2 hours

Brandan Thomas

Sitework (6:15 AM - 3:00 PM): Used mini and JD loader to dig out unsuitable material first 5 feet of sidewalks by main road

Sawcut 100 feet of asphalt for driveway of lot 9 to make driveway 18feet from over paving of binder road was too wide

Started staking out ADS ramp by main road and mailbox kiosk by first turnaround

JD loader- 17 338 starting hours ending hours 17 340 total of two hours used

Mini 50-6287 starting hours ending hours 6293 total of threehours of use today

Machine Hours

Employee	Activity	Start Time	Stop Time	Machine Hours	Equipment
Benjamin Paxton	Sitework	6:30 AM	3:00 PM	2.00h	JD loader
Brandan Thomas	Sitework	6:15 AM	3:00 PM	2.00h	JD loader
Brandan Thomas	Sitework	6:15 AM	3:00 PM	3.00h	Mini 50

Report Generated: 2025-12-04 05:16:31