

150 Rock Hole Ln (Denorfia) - 2025-12-05

Generated: 2025-12-08 06:19:40

Date: 2025-12-05

Total Hours Worked: 19.92h

Total Entries: 3

Machine Hours Summary

Machine	Total Hours
Backhoe	7.00h
Hitachi shovel	6.00h

Job Details and Work Completed

Finish backfilling garage in lifts and blanket top layer. Dug out and install 7' of 4" schedule 40 pipe for sewer. Finish installing stone on basement floor per Tony, used 15 tons of 3/4" stone. Dug 56' trench and install 56' of 4" sdr35 pipe and 56' of 4" ads pipe to run footing and liter drain pipe to daylight. Clean up site. Hauled approximately 3 tri axle truck lids of fill to front from backyard. Backhoe- 7 hrs. Hatachi shovel 8692 to 8698. Troy took no lunch

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Colby Sanden	Sitework	7:30 AM	3:10 PM	7.67h
Troy Lindsay	Sitework	7:15 AM	3:00 PM	7.75h
Stephen Calway	Sitework	7:00 AM	11:30 AM	4.50h

Time Log Details**Colby Sanden****Sitework (7:30 AM - 3:10 PM):** *No description***Stephen Calway****Sitework (7:00 AM - 11:30 AM):** *No description***Troy Lindsay**

Sitework (7:15 AM - 3:00 PM): Finish backfilling garage in lifts and blanket top layer. Dug out and install 7' of 4" schedule 40 pipe for sewer. Finish installing stone on basement floor per Tony, used 15 tons of 3/4" stone. Dug 56' trench and install 56' of 4" sdr35 pipe and 56' of 4" ads pipe to run footing and liter drain pipe to daylight. Clean up site. Hauled approximately 3 tri axle truck lids of fill to front from backyard. Backhoe- 7 hrs. Hatachi shovel 8692 to 8698. Troy took no lunch

Machine Hours

Employee	Activity	Start Time	Stop Time	Machine Hours	Equipment
Troy Lindsay	Sitework	7:15 AM	3:00 PM	—	Backhoe, 3 tri axle truck lids of fill to front from backyard

Report Generated: 2025-12-08 06:19:40