

105 Redstone Hill Rd (Damato) - 2025-12-05

Generated: 2025-12-08 06:19:40
Date: 2025-12-05
Total Hours Worked: 12.32h
Total Entries: 2

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Alex Anglace	Paving	7:55 AM	1:59 PM	6.07h
Danny Lozada	Paving	7:45 AM	2:00 PM	6.25h

Time Log Details

Alex Anglace
Paving (7:55 AM - 1:59 PM): No description

Danny Lozada
Paving (7:45 AM - 2:00 PM): No description

Report Generated: 2025-12-08 06:19:40

105 Redstone Hill Road (CMI Specialty) (Damato) - 2025-12-05

Generated: 2025-12-08 06:19:40

Date: 2025-12-05

Total Hours Worked: 46.18h

Total Entries: 7

Machine Hours Summary

Machine	Total Hours
Cat skidsteer 279	4.00h
Grader	4.00h

Job Details and Work Completed

Cat skidsteer 279 start hours 4654 end hours 4658

Grader 4 hours

Grading Driveway and Parking Lot add process as needed rolled and compacted

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Nick D'Amico	Paving	8:02 AM	4:20 PM	8.30h
Timothy Genovese	Paving	8:00 AM	2:00 PM	6.00h
Nate Loveall	Paving	7:52 AM	1:53 PM	6.02h
Carl Robinson	Paving	7:45 AM	2:05 PM	6.33h
Ben Olmo	Trucking	7:45 AM	2:31 PM	6.77h
Bill Rivera	Paving	7:44 AM	2:00 PM	6.27h
John Burke	Paving	7:30 AM	2:00 PM	6.50h

Time Log Details**Ben Olmo**

Trucking (7:45 AM - 2:31 PM): *No description*

Bill Rivera

Paving (7:44 AM - 2:00 PM): *No description*

Carl Robinson

Paving (7:45 AM - 2:05 PM): *No description*

John Burke

Paving (7:30 AM - 2:00 PM): Grading Driveway and Parking Lot add process as needed rolled and compacted

Nate Loveall

Paving (7:52 AM - 1:53 PM): *No description*

Nick D'Amico

Paving (8:02 AM - 4:20 PM): Cat skidsteer 279 start hours 4654 end hours 4658

Grader 4 hours

Timothy Genovese

Paving (8:00 AM - 2:00 PM): *No description*

Machine Hours

Employee	Activity	Start Time	Stop Time	Machine Hours	Equipment
Nick D'Amico	Paving	8:02 AM	4:20 PM	—	4658

Grader, Cat skidsteer |

Report Generated: 2025-12-08 06:19:40

150 Rock Hole Ln (Denorfia) - 2025-12-05

Generated: 2025-12-08 06:19:40

Date: 2025-12-05

Total Hours Worked: 19.92h

Total Entries: 3

Machine Hours Summary

Machine	Total Hours
Backhoe	7.00h
Hitachi shovel	6.00h

Job Details and Work Completed

Finish backfilling garage in lifts and blanket top layer. Dug out and install 7' of 4" schedule 40 pipe for sewer. Finish installing stone on basement floor per Tony, used 15 tons of 3/4" stone. Dug 56' trench and install 56' of 4" sdr35 pipe and 56' of 4" ads pipe to run footing and liter drain pipe to daylight. Clean up site. Hauled approximately 3 tri axle truck lids of fill to front from backyard. Backhoe- 7 hrs. Hatachi shovel 8692 to 8698. Troy took no lunch

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Colby Sanden	Sitework	7:30 AM	3:10 PM	7.67h
Troy Lindsay	Sitework	7:15 AM	3:00 PM	7.75h
Stephen Calway	Sitework	7:00 AM	11:30 AM	4.50h

Time Log Details**Colby Sanden****Sitework** (7:30 AM - 3:10 PM): *No description***Stephen Calway****Sitework** (7:00 AM - 11:30 AM): *No description***Troy Lindsay**

Sitework (7:15 AM - 3:00 PM): Finish backfilling garage in lifts and blanket top layer. Dug out and install 7' of 4" schedule 40 pipe for sewer. Finish installing stone on basement floor per Tony, used 15 tons of 3/4" stone. Dug 56' trench and install 56' of 4" sdr35 pipe and 56' of 4" ads pipe to run footing and liter drain pipe to daylight. Clean up site. Hauled approximately 3 tri axle truck lids of fill to front from backyard. Backhoe- 7 hrs. Hatachi shovel 8692 to 8698. Troy took no lunch

Machine Hours

Employee	Activity	Start Time	Stop Time	Machine Hours	Equipment
Troy Lindsay	Sitework	7:15 AM	3:00 PM	—	Backhoe, 3 tri axle truck lids of fill to front from backyard

Report Generated: 2025-12-08 06:19:40

154 Rock Hole Ln (Denorfia) - 2025-12-05

Generated: 2025-12-08 06:19:40

Date: 2025-12-05

Total Hours Worked: 7.50h

Total Entries: 1

Machine Hours Summary

Machine	Total Hours
Old backhoe	7.00h

Job Details and Work Completed

Basement backfill,garage backfill,7 hrs. Old backhoe

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Randall Wuchert	Sitework	7:30 AM	3:00 PM	7.50h

Time Log Details

Randall Wuchert

Sitework (7:30 AM - 3:00 PM): Basement backfill,garage backfill,7 hrs. Old backhoe

Machine Hours

Employee	Activity	Start Time	Stop Time	Machine Hours	Equipment
Randall Wuchert	Sitework	7:30 AM	3:00 PM	—	Old backhoe

Report Generated: 2025-12-08 06:19:40

295 Laning St (Fral, LLC) - 2025-12-05

Generated: 2025-12-08 06:19:40

Date: 2025-12-05

Total Hours Worked: 4.00h

Total Entries: 1

Machine Hours Summary

Machine	Total Hours
Cat 308	3.00h

Job Details and Work Completed

Use cat 308 to dig 11 test pits 3 hours of use on machine start hours 2634
Ending hours 2637

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Brandan Thomas	Sitework	7:30 AM	11:30 AM	4.00h

Time Log Details

Brandan Thomas

Sitework (7:30 AM - 11:30 AM): Use cat 308 to dig 11 test pits 3 hours of use on machine start hours 2634 Ending hours 2637

Machine Hours

Employee	Activity	Start Time	Stop Time	Machine Hours	Equipment
Brandan Thomas	Sitework	7:30 AM	11:30 AM	3hrs of	of

Report Generated: 2025-12-08 06:19:40

Turnberry Estates Watertown (WW Manchester) - 2025-12-05

Generated: 2025-12-08 06:19:40

Date: 2025-12-05

Total Hours Worked: 6.50h

Total Entries: 2

Job Details and Work Completed

Went to Watertown to discuss grades for Ada ramps on concrete walks and to evaluate the conditions of work areas

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Brandan Thomas	Sitework	11:30 AM	1:30 PM	2.00h
Joshua	Sitework	7:30 AM	12:00 PM	4.50h

Time Log Details

Brandan Thomas

Sitework (11:30 AM - 1:30 PM): Went to Watertown to discuss grades for Ada ramps on concrete walks and to evaluate the conditions of work areas

Joshua

Sitework (7:30 AM - 12:00 PM): *No description*

Report Generated: 2025-12-08 06:19:40

Yard Work (D'Amico Construction) - 2025-12-05

Generated: 2025-12-08 06:19:40
Date: 2025-12-05
Total Hours Worked: 3.50h
Total Entries: 1

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Stephen Calway	Sitework	10:30 AM	2:00 PM	3.50h

Time Log Details

Stephen Calway
Sitework (10:30 AM - 2:00 PM): *No description*
Report Generated: 2025-12-08 06:19:40