

7 Michael Dr (Susco Building Group) - 2025-12-09

Generated: 2025-12-10 05:34:16

Date: 2025-12-09

Total Hours Worked: 26.27h

Total Entries: 3

Job Details & Work Completed

Sand and backfill approximately 40' long electrical trench. Start sub grading back yard and load Gary from American Truck with 8 lds of fill and haul to Willow Material Haul in 1 ld of sand from Willow Material. Clean up. Electrical,outlawed materials.

Employee Time Breakdown

Employee	Activity	Start Time	Stop Time	Hours
Troy Lindsay	Sitework	7:00 AM	4:15 PM	9.25h
Randall Wuchert	Sitework	7:00 AM	4:00 PM	9.00h
Joshua	Sitework	7:00 AM	3:01 PM	8.02h

Time Log Details

Joshua

Sitework (7:00 AM - 3:01 PM): *No description*

Randall Wuchert

Sitework (7:00 AM - 4:00 PM): Electrical,outlawed materials

Troy Lindsay

Sitework (7:00 AM - 4:15 PM): Sand and backfill approximately 40' long electrical trench. Start sub grading back yard and load Gary from American

Truck with 8 lds of fill and haul to Willow Material Haul in 1 ld of sand from Willow Material. Clean up.

Report Generated: 2025-12-10 05:34:16